



Invoice

250B Douglas Rd
Whitinsville MA 01588

Date	Invoice #
11/20/2022	22/221

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Build Out

Description	Serviced	Amount
Work on construction ramp & railings 1 man 8 hrs	10/29/2022	600.00
Finish up on deck, window order came in put windows put on second floor, clean up rear lot into dumpster 5 men 8hrs each	10/31/2022	2,800.00
Finish railings on ramp, start on installing windows, get brick down in vestibule door cut. 3 men 8hrs each	11/1/2022	1,800.00
Install a couple windows, pickup materials to trim windows 4 men 8hrs each	11/2/2022	2,300.00
Install decorative columns on vestibule, install felt & lathe prepping for mason on vestibule 4 men 8hrs each	11/3/2022	2,300.00
Work on framing & install of windows 3 men 8hrs each	11/4/2022	1,800.00
Work on window frames & door 2 men 8hrs each	11/5/2022	1,200.00
Jack out first floor sills & reset lower for framing. 4 men 8hrs each	11/7/2022	2,300.00
Jack out first floor sills & reset lower for framing. 4 men 8hrs each	11/8/2022	2,300.00
Work on framing & installing windows 4 men 8hrs each	11/9/2022	2,300.00
Remove sills & chip out brick to lower sills 3 men 8hrs each	11/10/2022	1,800.00
Trim out window continue framing 3 men 8hrs each	11/11/2022	1,800.00
work on framework for windows 1 man 8hrs	11/12/2022	600.00
Work with sewer contractor to get sewer line through foundation into street side, continue on window install 4 men 8hrs each - mini excavator	11/14/2022	2,700.00
Continue on window installation 4 men 8hrs each	11/15/2022	2,300.00
Continue on window installation 3 men 8hrs each	11/17/2022	1,800.00
Total		



250B Douglas Rd
Whitinsville MA 01588

Invoice

Date	Invoice #
11/20/2022	22/221

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Build Out

Description	Serviced	Amount
Trim windows 1 man 8hrs	11/18/2022	600.00
Porta Potti for month of December	12/1/2022	230.00
Home Depot sullies	11/20/2022	4,154.00
Gram waste services	11/13/2022	1,850.00
Herc Rentals	11/20/2022	4,950.00
Timberline	11/20/2022	1,280.00
Koopman	11/20/2022	180.00
DEPOSIT	11/1/2022	-25,000.00
Total		\$18,944.00