



250B Douglas Rd  
Whitinsville MA 01588

# Invoice

Date	Invoice #
8/25/2022	22/208

<b>Bill To</b>
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

<b>Job Location</b>
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

<b>Terms</b>	<b>Project</b>
Due on receipt	Building

Description	Serviced	Amount
Remove attic stairs for insulation company to set up there staging, relocate materials inside for working. 2 men 8 hrs each	7/25/2022	1,200.00
Move pump staging , continue framing soffit & trim. Painting out front & sides. 4 men 6 hrs each	7/26/2022	2,400.00
Drop & reset staging, continue painting & framing, do some excavation for plumber. 4 men 8 hrs each	7/27/2022	2,400.00
Excavator 4 hrs	7/27/2022	600.00
Continue on soffit work, more excavation for the plumber. 4 men 8 hrs each	7/28/2022	2,400.00
Excavator 4 hrs	7/28/2022	600.00
Painting, trim work, take down staging. 4 men 8 hrs each	7/29/2022	2,400.00
Trim work on small returns roofs on front of building, put up staging in rear. 4 men 8 hrs each	8/1/2022	2,400.00
Soffit framing in rear corner, painting on front, take down staging. 4 men 8 hrs each	8/2/2022	2,400.00
Put up staging on east side to center of gable start with trim. Continue on small return on front of building & painting. Fix fencing in parking lot requested by conservation. 4 men 8 hrs each	8/3/2022	2,400.00
I'm on site to meet plumber with pump questions, meet Christina with issues on brick work, & discuss painting insulation. Office send out questions for architect. myself 8 hrs	8/3/2022	800.00
Continue on rear gable, paint south side hang trim. 4 men 8 hrs each	8/5/2022	2,400.00
Continue on east side gable, paint crown molding out front, cleaning. 4 men 8 hrs each myself 3 hrs	8/8/2022	2,700.00
Continue on east side gable paint & moldings. Paint out front cut & bag knot weed. 4 men 8 hrs each	8/9/2022	2,400.00
Continue on gable with install. 3 men 8 hrs each myself 4 hrs	8/10/2022	2,200.00
Move staging one last time before mason comes in for infill & repair, prep corner for brick work. 4 men 8 hrs each	8/12/2022	2,400.00
<b>Total</b>		



250B Douglas Rd  
Whitinsville MA 01588

# Invoice

Date	Invoice #
8/25/2022	22/208

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Building

Description	Serviced	Amount
Office- research on paint for attic, door order questions,get painting contractor lined up. myself 2 hrs	8/15/2022	200.00
Myself on site meet with mason go over brick detail, meet with Dick & farmer on sewer/water install, back to office work on supply & install issues. myself 7 hrs	8/23/2022	700.00
On site meet with Shaw go over layout & elevations check on electricians, plumbing go over slab install. myself 4 hrs laborer 8 hrs	8/24/2022	900.00
Brick work on north east corner dismantle app a 2'x3' area & re install to existing pattern, infill corner for soffit.	8/19/2022	1,800.00
porta potti for month of August	8/1/2022	230.00
boom lift for month of August	8/1/2022	3,200.00
Materials- Timberline,Koopman, Home Depot	8/26/2022	3,662.00
DEPOSIT	8/1/2022	-25,000.00
<b>Total</b>		\$17,792.00