



250B Douglas Rd
Whitinsville MA 01588

Invoice

Date	Invoice #
6/27/2022	22/198

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Soffit

Description	Serviced	Amount
First day back clean silt fence yard & yard, start installing new fence & straw waddles 4 men 8 hrs each	6/7/2022	2,200.00
straw waddles, fencing, stakes, bags	6/7/2022	2,350.00
Continue on replacing waddles & silt fence 4 men 8 hrs each	6/8/2022	2,200.00
Finish up on installing straw waddles & silt fence, remove temp stairs & install new set in different location do to plumbing layout. lumbers , fasteners	6/9/2022	2,800.00
Finish up on stairs start prepping soffit & rake area. 3 men 8 hrs each	6/9/2022	850.00
I go in for half day to go over soffit construction, crew starts blocking soffit on trusses , 2 stay late for delivery. Super 4 hrs 1 man 8 hrs 2 men 10hrs	6/10/2022	1,800.00
Continue on blocking 3 men 8 hrs each	6/13/2022	2,650.00
Blocking of trusses & layout for roof return 3 men 8 hrs each	6/14/2022	1,800.00
Fab frame work for roof returns, blocking on related corners 2 men 8 hrs each	6/15/2022	1,800.00
Start install of pvc 3 men 8 hrs each	6/16/2022	1,200.00
lumber, pvc adhesive	6/17/2022	1,800.00
Continue with pvc install 3 men 8 hrs each	6/17/2022	280.00
Pad out soffit & pvc install 3 men 8 hrs each	6/20/2022	1,800.00
Work on front gable have to pad out rake due to brick work 2 men 8 hrs each	6/21/2022	1,800.00
Fasteners for pvc & glue, lumber	6/22/2022	1,200.00
Install Fypon on left side of building & front rake 2 men 8 hrs each	6/22/2022	280.00
Porta Potti for month	6/24/2022	1,200.00
40 ft boom lift for month of June	6/7/2022	230.00
DEPOSIT	6/7/2022	3,200.00
		-25,000.00
Total		\$6,440.00