



250B Douglas Rd
Whitinsville MA 01588

Invoice

Date	Invoice #
12/10/2022	22/223

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Build Out

Description	Serviced	Amount
Continue framing & installing windows 3 men 8hrs each	11/21/2022	1,800.00
Continue framing & installing windows start to trim out 3 men 8hrs each	11/22/2022	1,800.00
Start caulking & painting, cleaning up job for season 3 men 8hrs each	11/23/2022	1,800.00
Finish caulking & painting windows, continue picking up for season 3 men 8hrs each	11/28/2022	1,800.00
Install lock set on vestibule doors, break down staging off rear deck, start bringing lumber upstairs off first floor 3 men 8hrs each	11/29/2022	1,800.00
Continue moving materials upstairs & start to grade out first floor 4 men 8hrs each	11/30/2022	2,400.00
Mini Excavator for day	11/30/2022	600.00
Continue to level & grade floor, frame out elevator pit 3 men 8hrs each	12/1/2022	1,800.00
Mini Excavator for day	12/1/2022	600.00
Continue on leveling & grading, finish bracing elevator pit, frame grease trap 3 men 8hrs each	12/2/2022	1,800.00
Mini Excavator for day	12/2/2022	600.00
Haul in 3 demo buckets for material disposal, bring in Bobcat	12/6/2022	600.00
Load out extra dirt into demo buckets for disposal, pickup material for front door, bring in cover & frame for sewer ejector 3 men 8hrs each	12/7/2022	1,800.00
Cut brick in door opening to get a vertically straight line for frame of door, frame & install front door 8 men 8hrs each	12/8/2022	1,800.00
Cutting equipment for masonry	12/8/2022	250.00
Finish securing front door & trim out, get brick out of building from rear door 3 men 8hrs each	12/9/2022	1,800.00
Haul out excess material (dirt) from interior of building from grading out floor. Mob equipment off site	12/10/2022	800.00
Home Depot	12/10/2022	1,280.00
Koopman	12/10/2022	260.00
Bobcat for day	12/10/2022	600.00
Total		\$25,990.00