



# Invoice

250B Douglas Rd  
Whitinsville MA 01588

Date	Invoice #
7/25/2022	22/200

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Soffit

Description	Serviced	Amount
Continue pvc install, put up pump staging 3 men 8 hrs each	6/27/2022	1,800.00
Pump staging rental for month on July	6/27/2022	2,400.00
Office 6 hrs	6/27/2022	600.00
Contact Koopman windows & doors call/e-mail electrician on permit & fire panel pricing S&S on revised sprinkler quote Brian Dunn on planting plan & site condition		
Continue with pvc install & start prep for painting 2 men 8 hrs each	6/28/2022	1,200.00
Continue on prep for paint puddy & caulking 2 men 8 hrs each	6/29/2022	1,100.00
Continue on prep for paint & clean up outside of building 2 men 8 hrs each	6/30/2022	1,100.00
Office-2 hrs	6/30/2022	200.00
Place window order today, go over soffit items with architect		
Continue on North side framing for soffit 3 men 8 hrs each	7/11/2022	1,800.00
Office/Field- 8 hrs	7/11/2022	800.00
I meet plumber on site to go over layout, discover electric conduits in wrong location in sprinkler room.		
Continue on North side framing & installing pvc myself & 3 men 8 hrs each	7/12/2022	2,600.00
Continue on North side framing & installing pvc 3 men 8 hrs each	7/13/2022	1,700.00
Complete framing & azex install 4 men 8 hrs each	7/14/2022	2,300.00
Install molding on mating edge of soffit & paint as we go 4 men 8 hrs each	7/15/2022	2,300.00
Complete North side molding install & painting, take down pump jacks & reset on South side 4 men 8 hrs each / myself on site 8 hrs	7/18/2022	3,100.00
Mason & helper on site install brick work on gable ends, install lead flashing for return roofs at gable ends, fix gable edging on brick where it was crooked	7/18/2022	1,500.00
<b>Total</b>		



250B Douglas Rd  
Whitinsville MA 01588

# Invoice

Date	Invoice #
7/25/2022	22/200

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Soffit

Description	Serviced	Amount
Finish digging & splitting rock in foundation to get pvc sleeve through wall for water line, continue South side soffit framing & pvc install 4 men 8 hrs each	7/19/2022	2,300.00
Office- 4hrs	7/19/2022	400.00
Go over plan on vestibule for brick count & ordering, talk with Christina on door sizing, check in with Brian Dunn on vestibule, follow up with electrician, conference call with J & Betty		
Materials for utility sleeves in wall	7/19/2022	505.00
Caulk, puddy & paint newly installed azex on south side. Fix drip edge on front gable 3 men 8 hrs each	7/20/2022	1,800.00
Foreman on site dealing with insulation company 1 man 8 hrs	7/21/2022	600.00
Foreman on site dealing with insulation company 1 man 8 hrs	7/22/2022	600.00
Office- 4 hrs	7/22/2022	400.00
Get go ahead from Brian Dunn on the vestibule, contact Shaw on getting in schedule, e mail committee on happenings		
Porta Potti for month	7/1/2022	230.00
40 ft boom lift for month of July	7/1/2022	3,200.00
Materials- Timberline, Koopman, Home Depot	7/22/2022	2,400.00
Deposit		-25,000.00
<b>Total</b>		\$11,935.00