



Invoice

250B Douglas Rd
Whitinsville MA 01588

Date	Invoice #
10/28/2022	22/217

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Build Out

Description	Serviced	Amount
Continue on vestibule roof , prep area for waterline. 4 men 8 hrs each	9/26/2022	2,300.00
Continue on vestibule build, I meet Pesticide company go over knot weed & planting areas, talk with Christina on concerns with soffit work on vestibule & trim out. 4 me 8hrs each myself 8 hrs	9/27/2022	3,100.00
Continue on framing vestibule. 4 men 8hrs each	9/28/2022	2,300.00
Continue framing vestibule, start prepping for trim work. 4 men 8hrs each	9/29/2022	2,300.00
Continue with soffit & trim work on vestibule 4 men 8hrs each	9/30/2022	2,300.00
Get corner of soffit & gable trimmed out for Christina to look at & approve. Good to go. 2 men 8hrs each	10/3/2022	1,200.00
Mason in today cuts in lead flashing on vestibule roof, continue on trim work. 4 men 8hrs each	10/4/2022	2,300.00
Mason install lentil on door & bricks in place, continue with trim work, dig on interior of building for water contractor. 4 men 8hrs each		2,300.00
mini excavator 4hrs	10/5/2022	400.00
Mason installs lentil on second door & bricks in, finish digging in interior for water line, continue on trim on vestibule. 4 men 8hrs each	10/6/2022	2,300.00
Continue on trim work, clean up interior from cutting. 4 men 8hrs each	10/7/2022	2,300.00
Prep trim work for paint. 2 men 8hrs each	10/10/2022	2,300.00
Paint trim work, move staging on vestibule. 4 men 8hrs each	10/11/2022	2,300.00
Vestibule trim work, clean up. 4 men 8hrs each	10/12/2022	2,300.00
Vestibule trim work, stock run. 4 men 8hrs each	10/13/2022	2,300.00
Vestibule trim work, stock run (shingles) 4 men 8hrs each	10/14/2022	2,300.00
Total		



250B Douglas Rd
Whitinsville MA 01588

Invoice

Date	Invoice #
10/28/2022	22/217

Bill To
Middlesex Canal Museum 2 Old Elm St Billerica MA 01862

Job Location
Middlesex Canal Museum 2 Old Elm St Billerica, MA 01862

Terms	Project
Due on receipt	Build Out

Description	Serviced	Amount
Vestibule trim work. 2 men 8hrs each	10/15/2022	1,200.00
Start shingling roof of vestibule, move staging. 4 men 8hrs each	10/17/2022	2,300.00
Finishing shingling roof on vestibule, start prepping trim for paint. 4 men 8hrs each	10/18/2022	2,300.00
Prepping trim work for paint, install lower trim work. 4 men 8hrs each	10/19/2022	2,300.00
Continue prepping for paint. 3 men 8hrs each	10/20/2022	1,800.00
Painting all day. 2 men 8hrs each	10/21/2022	1,200.00
Office- Deal with deck design between Christina & Paul. myself 4hrs	10/24/2022	400.00
Layout deck & pick up materials for building. 2 men 8hrs each	10/25/2022	1,200.00
Excavate for sona tubes at vestibule , mix concrete by hand & pour in place, layout & pre cut frame work. 4 men 8hrs each	10/26/2022	2,300.00
Mini excavator 4hrs	10/26/2022	400.00
Frame deck on vestibule. 3 men 8 hrs each	10/27/2022	1,700.00
Start decking frame work & building ramp. 2 men 8hrs each	10/28/2022	1,200.00
porta potti for month of October	10/3/2022	230.00
porta potti for month of November	10/28/2022	230.00
B.T.M Masonry	10/15/2022	6,500.00
Turner Steel (lintels)	10/3/2022	1,200.00
Timberline Lumber	10/28/2022	2,250.00
Koopman	10/21/2022	845.00
Home Depot	10/28/2022	3,270.00
ProCut saw cut 2 doors both sides	9/15/2022	3,355.00
Deposit	10/3/2022	-25,000.00
Total		\$45,780.00